

Castaway Island, Fiji

Notice of Rectification Works

10 Feb 2023

Dear Partner,

Please be advised that Castaway Island, Fiji rectification works on the island, has been delayed and is now scheduled to be completed by 28 February 2023.


We do apologise for the inconvenience and thank you for your understanding.

Please do not hesitate to reach out should you have any questions.

Ben Johnson

Area Director of Sales and Marketing, Fiji Islands

Mobile: +61 419 222 57



SCHEDULE OF WORKS

2nd June -- 13th June 2022;

3 bures will be OUT OF ORDER to complete the rectification works

10 buffer bures surrounding the above bures will be blocked off to minimize guest inconvenience and buffer any residual noise.

29th July -- 3rd September 2022;

4 bures every 14 days will be OUT OF ORDER to complete the rectification works (Total 12 bures)

12 buffer bures surrounding the above bures will be blocked off

4th September –10 September 2022;

4 bures will undergo retrofit works and 8 buffer bures surrounding the above bures will be blocked off

11th September -- 22nd September 2022;

3 bures will undergo retrofit works and 12 buffer bures surrounding the above bures will be blocked off

31st October – 11 November 2022;

4 bures will undergo retrofit works and 15 buffer bures surrounding the above bures will be blocked off

12th November – 23 November 2022;

1 bure will undergo retrofit works and 9 buffer bures surrounding the above bures will be blocked off

16th January 2023 – ~~01 February 2023~~ 28 February 2023

18 bures every 4-8 days will undergo retrofit works and 10 buffer bures surrounding the above bures will be blocked off